



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 3.29.19

This Week

Continued Interior Finishes at Unit F 12 Classroom Addition
Continued Exterior Metal Panel Installation at Unit F
Continued Roof Work at Unit E Gym and Cafeteria

Continued Masonry Veneer at Unit E Cafeteria
Began Casework Installation at Unit F
Continued MEP Rough Ins throughout

Next Week

Continue Interior Finishes at Unit F
Continue Exterior Metal Panel Installation at Unit F
Complete Roof Work at Unit E Gym

Begin Ceiling Grid Installation at Unit F
Continue Masonry Veneer at Unit E Cafeteria
Continue MEP Rough Ins throughout

Milestone Events

Began Interior Painting at Unit F - 3.21.19
Completed Shingled Roofing at Kindergarten - 3.23.19

Began installing Casework in Unit F - 3.28.19
Begin Misc. Spring Break Work - 3.29.19

Progress Photos

