



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 5.10.19

This Week

Continued interior finishes at Unit F 12 Classroom Addition
Continued painting aux gym ceiling
Continued installation of Unit F restroom fixtures and partitions

Continued installation of overhead doors and operators in Unit F
Continued laying carpet in Unit F classrooms
Continued interior painting in Unit C Kindergarten

Next Week

Complete installation of Unit F Overhead Doors
Continue Unit F connecting corridors and interior finishes
Continue MEP rough ins at Cafeteria

Begin Linear Fixture Installation in Unit F Commons
Continue framing roof eaves at gym, kindergarten, and cafeteria
Complete laying carpet in classrooms

Milestone Events

Began Installation of Unit F Classroom Carpet - 5.1.19
Began Installation of Unit F Cubbies - 5.6.19

Completed Installation of Unit F Toilet Partitions - 5.10.19
Unit F Chiller Startup Date - 5.13.19

Progress Photos

