



# Lafayette Meadows Elementary School

11420 Ernst Rd  
Roanoke, IN 46783



## Construction Progress Update - 5.18.19

### This Week

Continued interior finishes at Unit F 12 Classroom Addition  
Finished painting aux gym ceiling  
Finished installation of Unit F restroom fixtures and partitions

Completed installation of overhead doors and operators in Unit F  
Completed laying carpet in Unit F classrooms  
Continued Exterior EIFS Work on Kindergarten

### Next Week

Continue EIFS Work throughout  
Continue Unit F connecting corridors and interior finishes  
Continue MEP rough ins and interior block walls at Cafeteria

Begin Linear Fixture Installation in Unit F Commons (Sat 5.18.19)  
Begin staging doors / hardware (received 5.17.19)  
Begin Installation of corrected Exterior Metal Panels

### Milestone Events

Began Installation of Unit F Cubbies - 5.6.19  
Permanent Power connection made to Unit F - 5.11.19

Completed Installation of Classroom Carpet in Unit F - 5.17.19  
Unit F Chiller Startup Date - 5.20.19

### Progress Photos

