



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 5.24.19

This Week

Continued interior finishes and hardware installation at Unit F 12 Classroom Addition
Began painting CMU walls at Cafeteria
Continued Exterior EIFS Work on Kindergarten

Began installation of corrected Exterior Metal Panels
Completed courtyard EFIS work
Completed Linear Fixture Installation in Unit F Commons

Next Week

Continue EIFS Work throughout
Continue Unit F connecting corridors and interior finishes
Continue MEP rough ins and interior block walls at Cafeteria

Begin Punchlist Items in Unit F
Continue startup of Unit F HVAC
Continue Installation of corrected Exterior Metal Panels

Milestone Events

Completed Installation of Classroom Carpet in Unit F - 5.17.19
Unit F Chiller Startup Date - 5.20.19

First day of air conditioned space in Unit F - 5.23.19
Interior renovation work to begin - 5.31.19

Progress Photos

