



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 5.3.19

This Week

Continued interior finishes at Unit F 12 Classroom Addition
Completed hanging ceiling tiles at Unit F 12 Classroom Addition
Began installation of Unit F restroom fixtures

Continued MEP overhead rough ins at Unit E Aux Gym
Began laying carpet in Unit F classrooms
Continued Painting in Unit C Kindergarten

Next Week

Continue installation of Unit F Overhead Doors
Continue exterior metal panel installation at Unit F
Continue Unit F connecting corridors

Complete Restroom Fixtures and Partition Installation
Continue interior finishes at Unit F
Continue laying carpet in classrooms

Milestone Events

Began Installation of Unit F Classroom Carpet - 5.1.19
Began Installation of Unit F Restroom Fixtures - 5.1.19

Begin Installation of Unit F Cubbies - 5.6.19
Unit F Chiller Startup Date - 5.13.19

Progress Photos

