



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 5.31.19

This Week

Continued EIFS Installation on Kindergarten Addition
Began Removal of Cafeteria Flooring
Demolished Cafeteria Separation Wall

Began Demolition of Existing Vestibule (Kid's bus exit)
Continued Metal Panel Installation at 12 Classroom Addition
Installed Wallcovering at Kindergarten Addition

Next Week

Complete Kindergarten EIFS and begin Gym EIFS
Continue Demo of Cafeteria Flooring and Walls
Continue Misc. Demo throughout building

Continue Metal Panel Installation at 12 Classroom Addition
Install flooring at Kindergarten Addition
Begin Foundation Work at Unit E Gym Vestibule

Milestone Events

Unit F Chiller Startup Date - 5.20.19
Began Interior Demolition at all areas - 5.31.19

Unit F Boiler Startup - 6.10.19
Unit F Aluminum Door Installation - 6.20.19

Progress Photos

