



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 6.18.19

Last Week

Set Door Frames in Unit A/D
Poured Concrete Floors in Unit A/D
Began Sidewalks and Concrete Finishes near Unit F

Continued EIFS work on New Addition on Cafeteria
Continued underground rough-ins on Cafeteria
Began framing walls in Kindergarten Addition

This Week

Continue Framing walls in Unit A/D
Continue Unit F connecting corridors and interior finishes
Continue MEP in Cafeteria New Addition

Begin building serving alcove in Cafeteria
Begin Mud, Tape, Sand, and Paint in Kindergarten Renovation Areas
Begin rework on Exterior Dumpster Enclosure

Milestone Events

Began concrete sidewalks at Unit F - 6.11.19
Began demo of front office reception area - 6.14.19

Unit A/D MEP in Wall Inspection - 6.20.19
Begin Final Inspections in Unit A/D - 7.10.19

Progress Photos

