



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 6.22.19

This Week

Unit A & D In-Wall Rough & Inspection
Began Rework on Exterior Dumpster Enclosure
Began Exterior Grounding

Began Unit E MEP In-Wall Rough
Began Building Serving Alcove in Cafeteria
Began Unit B & C Mud, Tape, Sand, and Paint

Next Week

Begin Grid in Unit B & C
Continue Unit F Connecting Corridors and Interior Finishes
Begin Setting Frames in Gymnasium

Begin Setting Steel in Gymnasium
Begin Patching Floor in Gymnasium
Begin Dropping Pads In Cafeteria

Milestone Events

Began Geothermal Leak Testing - 6.21.19
Begin Setting Steel at Unit E Gym Vestibule - 6.24.19

Begin Final Grading at Unit F - 6.24.19
All Trades to begin demobilizing from Unit F Stone Lot - 6.25.19

Progress Photos

