



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update for Week Ending 7/8/18

Past Week Progress

Mobilized Hagerman trailer to jobsite
Began saw cut and demo of concrete sidewalks and asphalt parking lot
Began site utility rerouting

Next Week Look Ahead

Continue parking lot demo and haul off waste
Strip top soil
Begin layout for sidewalk forms

Milestone Events

Mobilized to jobsite - 7/2/18
Layout concrete sidewalks - 7/13/18
Begin forming and pouring concrete sidewalks - 7/16/18

Progress Photos

