



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 1.22.19

Past Week

Continued Framing Unit C Kindergarten
Continued Window Blocking at Unit F Classrooms
Began Roofing at Unit F

Continued MEP rough ins at Unit F
Continued Decking at Unit E Gym
Began Floor Slab prep at Unit E Cafeteria

This Week

Closed Window Openings at Unit F
Continue Exterior Window Shadow Box Blocking at Unit F
Continued Sealing Exterior Densglass Joints for Air Barrier at Unit F

Continued Framing at Unit C Kindergarten
Pour Unit E Cafeteria Floor Slab (Weather Permitting)
Finish Decking at Main Roof of Unit E Gym

Milestone Events

Began Unit F Roofing - 1.14.19
Pour Cafeteria Slab - 1.24.19

Complete Decking over Main Gym - 1.25.19
Complete Unit F Roofing - 2.8.19

Progress Photos

