



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 1.9.19

This Week

Continued Framing at Unit F Classrooms
Began Dens Glass Installation at Unit F
Continued MEP in wall and overhead rough ins at Unit F

Set Steel at Unit E Cafeteria
Backfill wall at Cafeteria
Begin Framing Kindergarten Stud Walls

Next Week

Continue Blocking at Unit F
Begin Roofing at Unit F
Continue MEP rough ins at Unit F

Prep and Pour Floor Slab at Unit E Cafeteria
Begin Masonry work at Unit E Cafeteria
Continue Framing Kindergarten Stud Walls

Milestone Events

Began Dens Glass Installation at Unit F - 1.8.19
Roofing to begin at Unit F - 1.14.19

Floor Slab to be poured at Cafeteria - 1.16.19
Masonry to begin at Cafeteria - 1.17.19

Progress Photos

