



# Lafayette Meadows Elementary School

11420 Ernst Rd  
Roanoke, IN 46783



## Construction Progress Update for Week Ending 11/25/18

### This Week

Begin metal stud framing at Unit F (12 Classroom Addition)  
Complete setting low roof joists at Unit F  
Continue setting low roof decking at Unit F

Continue masonry walls at Unit E (Gym)  
Complete foundations at Unit C (Kindergarten)  
Install MEP undergrounds and perform inspection at Unit C

### Next Week

Continue metal stud framing at Unit F  
Complete low roof decking at Unit F  
Continue courtyard concrete work at Unit F

Backfill, grade, prep and pour slab at Unit C  
Set steel at Unit C  
Begin wall demo at Unit E (Cafeteria)

### Milestone Events

Built temp wall at cafeteria - 11.4.18  
Obtain MEP Underground Inspection at Unit C - 11.21.18

Finish unit F steel - 11.28.18  
Pour Unit C floor slab - 11.28.18

### Progress Photos

