



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 12.18.18

Past Week

Continued interior and exterior wall framing at Unit F (12 Classroom)
Completed courtyard concrete at Unit F
Continued MEP rough ins at Unit F

Continued shoring and demo at Unit E Cafeteria
Continued masonry walls at Unit E Gym
Set roof joists at unit E Gym

This Week

Continue wall framing at Unit F
Continue MEP rough ins at Unit F
Continue interior blocking at Unit F

Set mezzanine roof joists at Unit F
Continue shoring and demo at Unit E Cafeteria
Continue masonry walls at Unit E Gym

Milestone Events

Set roof joists at unit E gymnasium - 12.14.18
Set roof joists at unit F Mezzanine - 12.17.18

Pour cafeteria concrete slab - 1.4.19
Begin Unit F Roofing - 1.7.19

Progress Photos

