



# Lafayette Meadows Elementary School

11420 Ernst Rd  
Roanoke, IN 46783



## Construction Progress Update - 12.4.18

### Past Week

Continued exterior wall Framing at Unit F (12 Classroom)  
Prepped and poured floor slab at Unit C (Kindergarten)  
Continued courtyard concrete work at Unit F

Continued masonry walls at Unit E Gym  
Began MEP ceiling rough ins at Unit F  
Poured mezzanine floor slab on deck at Unit F

### This Week

Continue exterior wall framing at Unit F  
MEP rough ins at Unit F  
Continue courtyard concrete work at Unit F

Complete North Masonry wall at unit E Gym  
Begin South Masonry wall at unit E Gym  
Demo and shore existing unit E cafeteria wall

### Milestone Events

Complete South Masonry Wall at Unit E Gym - 12.7.18  
Pour piers and remaining building foundation tie ins at unit E Cafeteria - 12.18.18

Begin Unit F Roofing - 12.26.18  
Complete Unit E structural steel - 1.4.19

### Progress Photos

