



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 2.19.19

This Week

Passed Partial in Wall MEP Inspection at Unit F
Continued Hanging Unit F Drywall
Continued Gym Masonry Work

Continued Truss Installation at Kindergarten
Began Courtyard Landscaping
Demo Overbuild Area at Existing Gym (weather depending)

Next Week

Insulate inside of exterior walls at Unit F
Install windows at Unit F
Continue Masonry at Gym and Finish at Cafeteria

Begin Gym Roof Overbuild
Begin Kindergarten Roofing
Set Cafeteria Trusses

Milestone Events

Finish Unit F Window Flashing - 2.22.19
Begin Installation of Unit F Windows - 2.25.19

Hamilton Hunter to complete Cafeteria CMU Walls - 2.26.19
Hagerman to call in final framing inspection at Unit F - 2.27.19

Progress Photos

