



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update - 2.5.19

This Week

Continued MEP rough ins at Unit F
Continued Window Blocking and Waterproofing at Unit F Classrooms
Continued Masonry Work at Cafeteria and Gymnasium

Tube steel completed and truss installation to begin at Unit C
Metal window flashing to begin at Unit F
Mezzanine Mechanical pads to be poured in unit F

Next Week

Continue MEP rough ins at Unit F
Continue Exterior Window and Wall Base Flashing at Unit F
Continue Unit C truss framing

Begin window installation at Unit F
Begin remainder of roof decking at Unit E
Continue Masonry Work at Unit E Gym

Milestone Events

Cafeteria Floor Slab Poured - 1.24.19
Tube Steel installed to bear kindergarten trusses - 2.5.19

Pour Mezzanine Mechanical Pads - 2.7.19
Begin Unit F Window Installation - 2.15.19

Progress Photos

