



# Lafayette Meadows Elementary School

11420 Ernst Rd  
Roanoke, IN 46783



## Construction Progress Update - 4.19.19

### This Week

Continued interior finishes at Unit F 12 Classroom Addition  
Continued hanging in ceiling M&E fixtures and setting sinks in Unit F  
Completed ceiling grid installation in all Unit F classrooms

Continued MEP rough Ins throughout  
Began setting windows at Cafeteria  
Continued with Exterior Metal Panel Installation

### Next Week

Continue interior finishes at Unit F  
Continue exterior metal panel installation at Unit F  
Continue Unit F connecting corridors

Begin Painting at Unit E Gymnasium  
Complete Masonry Veneer Work  
Continue MEP rough Ins throughout

### Milestone Events

Received second shipment of metal panels for Unit F - 4.17.19  
Completed Acoustical Ceiling Grid in Unit F - 4.17.19

Began bathroom mosaic tile installation - 4.18.19  
Begin Overhead Door Installation - 4.29.19

### Progress Photos

