



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update for Week Ending 7/15/18

Past Week Progress

Continued underground site utility work
Began setting storm structures throughout
Began forming parking lot curb islands

Began relocation of 6" water line outside existing gym
Laid #2 aggregate base at north parking lot

Next Week Look Ahead

Continue forming curbs, walks, and islands
Complete underground utilities
Underground MEP site utilities

Begin pouring parking lot curb islands and walks
Begin relocation of playground equipment
Set fence pole bases for dumpster pad enclosure

Milestone Events

Began forming concrete curb islands - 7/14/18
Begin underground site electric work - 7/16/18

Begin relocation of playground equipment - 7/16/18
Set poles for playground fence 7/26/18

Progress Photos

