



# Lafayette Meadows Elementary School

11420 Ernst Rd  
Roanoke, IN 46783



## Construction Progress Update for Week Ending 7/22/18

### Past Week Progress

Continued underground site utility work  
Continued forming and pouring site curbs for walks and islands  
Continued forming parking lot curb islands

Demo'd island at south end of new bus parking lot  
Temporary Relocation of existing playground equipment

### Next Week Look Ahead

Complete forming curbs, walks, and islands  
Complete underground utilities  
Complete Underground MEP site utilities

Backfill final grade  
Set fence poles for new playground

### Milestone Events

Began forming concrete curb islands - 7/14/18  
Began underground site electric work - 7/16/18

Began relocation of playground equipment - 7/16/18  
Set poles for playground fence 7/26/18

### Progress Photos

