



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update for Week Ending 8/5/18

Past Week Progress

Completed phase 1 sidewalk form and pour for north and east sides of building
Stone base laid and graded for asphalt
Culvert put in place for west access road

Light pole bases partially installed at parking lot
began staging material at west side of building near large addition

Next Week Look Ahead

Asphalt pave and patch
Crosby to begin cutting in west access road for 12 classroom addition
Playground fence to be installed

Asphalt seal/stripe/signage
Seeding and Landscaping to be completed

Milestone Events

Phase 1 site concrete complete - 8.4.18
Asphalt pave and patch - 8.6.18

Playground equipment Installation to begin - 8.13.18
Children return to school - 8.15.18

Progress Photos

