



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update for Week Ending 9/2/18

Past Week Progress

Finished excavation of unsuitable soils at Unit F
Set transformers for temp power
Received rebar, formwork, and anchorbolts for foundations

Set storm structures at unit F
Continued installation of playground equipment

Next Week Look Ahead

Begin Unit F Foundations
Hook up power to trailers
Complete Unit F site utility work

Seeding and landscaping at North East area
Stretch fence at playground area/set gates

Milestone Events

Begin Unit F Foundations- 9.4.18
Seeding at North East area - 9.8.18

Playground rubber surface installed - 9.14.18

Progress Photos

