



Lafayette Meadows Elementary School

11420 Ernst Rd
Roanoke, IN 46783



Construction Progress Update for Week Ending 9/9/18

Past Week Progress

Continued footers at Unit F
Began forming walls at Unit F
Continued site utility work at Unit F

Completed playground area equipment installation
Painted EIFS Mockup near Hagerman job trailer
Obtained temporary power to job trailer

Next Week Look Ahead

Finish footers at Unit F
Continue forming walls at Unit F
Begin pouring walls at Unit F

Pour rubberized surface at playground
Install site light poles
Finish Unit F site utilities

Milestone Events

Seeding at North East area - 9.8.18
Playground rubberized surface installed - 9.14.18

Pour Unit F Floor Slab - 10.3.18
Begin Masonry Walls at Unit F - 10.8.18

Progress Photos

